



ALMR User Council
Active Issues and Risks Log

Active Council Issues								
No.	Initiated	Research	Approval	Title	Description	Status / Actions	Opened	Targeted Close Date
UC82	OMO	UC	EC	Vacant UC position	The primary US Army Alaska UC position is vacant.	10/18/21: Mr. Rick Willaims requested LTC Erin Eike be replaced with LTC Jason Miller. Awaiting updated appointment letter. 11/3/21: At the November User Council meeting, Mr. Rick Williams advised the primary position would remain vacant for the time being. 3/1/23: This item will be modified at the conclusion of discussion regarding the appropriate garrison/installation level for the appointee.	18-Oct-21	INDEFINITE
UC91	OMO	UC	EC	Change of appointee	The alternate Army representative is changing.	3/1/23: Awaiting appointment letter for MSG Reiter who will replace Mr. Willaims.	1-Mar-23	31-May-23
UC93	OMO	UC	EC	Vacant UC position	The alternate Southeast representative position is vacant	9/28: Chief Heath Scott retired.	28-Sep-23	31-Dec-23
UC94								
Active Operational Issues								
No.	Initiated	Research	Approval	Title	Description	Status / Actions	Opened	Targeted Close Date
OP12	OIT	Clear	UC	Clear	Microwave	3Apr19: The Clear microwave needs to be modernized 19May22: The Critical Design Review was held for the DOD Air Force site upgrades; the microwave shots are included in this upgrade. 25Aug22: At the ALMR Upgrade Status Update, it was briefed the MW install would not be completed until approximately mid to late Spring 2023. 29Jun22: At the ALMR Upgrade Status Project Meeting it was briefed that the equipment was shipping approximately June 30 and installation of the four DOD MW links (Quarry to Birch, Clear to Kobe, R1 North to Alcantra, and Delta to Fort Greeley) should be completed by the end of August. 27Jul23: At the ALMR Upgrade Status Project Meeting it was briefed that the equipment had arrived on July 10 and was delivered to Tudor Road. The PM is working to move two to Eielson. Installs have slipped to early Sept, with the last hop (Ft Greeley to Delta) scheduled the first part of October. 8/24: Clear MW hop install, Clear (Sep 18 - 20) to Kobe (Sep 21 - 22). Ethernet connection to router incompatible with router T1. (RCI T1 will be put in to make it into a dumb connection. Parts are on order. Sites past the initial hub will be in site trunking until the RCI is installed if the parts don't come in prior to the hop installs. RCI can be removed once Juniper routers go in.) 10/2: Clear to Kobe hop replacement is in progress. 10/19: Kobe-Clear complete with redundant paths but working solution for cutover. Cutover delayed until new RICI T is received.	3-Apr-19	31-Oct-23
OP13	OMO	JBER	UC	All DOD Microwave	DOD Microwave hops at EOL	8Jun20: The R1 North microwave was bouncing on June 5. It is stabilized for the time being. All DOD microwave shots are at end of life and need to be modernized. 19May22: The Critical Design Review was held for the DOD Air Force site upgrades; the microwave shots are included in this upgrade. 25Aug22: At the ALMR Upgrade Status Update, it was briefed the Air Force MW install would not be completed until approximately mid to late Spring 2023. The Army site surveys scheduled for week of September 12. 29Jun22: At the ALMR Upgrade Status Project Meeting it was briefed that the equipment was shipping approximately June 30 and installation of the four DOD MW links (Quarry to Birch, Clear to Kobe, R1 North to Alcantra, and Delta to Fort Greeley) should be completed by the end of August. 27Jul23: At the ALMR Upgrade Status Project Meeting it was briefed that the equipment had arrived on July 10 and was delivered to Tudor Road. The PM is working to move two to Eielson. Installs have slipped to early Sept, with the last hop (Ft Greeley to Delta) scheduled for the first part of October. 8/24/23: First hop will be R1 North (Sep 5 - 8) to Alcantra (Sep 11 - 14), Birch Hill (Sep 25 - 28) to Quarry (Sep 29 - Oct 5).. Goal is to get everything done in September. Ethernet connection to router incompatible with router T1. (RCI T1 will be put in to make it into a dumb connection. Parts are on order. Sites past the initial hub will be in site trunking until the RCI is installed if the parts don't come in prior to the hop installs. RCI can be removed once Juniper routers go in.) 9/21: Installation of the microwave hops is running about several weeks behind. The R1 North to Alcantra hop is in progress. Equipment for the Quarry to Birch hop has arrived and the Delta to Greeley hop equipment is en route and expected to arrive on Oct 9. 9/29: R1 North to Alcantra hop completed. 10/19: Birch-Quarry 75% install, working redundant paths and solution for cutover. 10/25: The Fort Greeley to Delta hop was completed and tested.	8-Jun-20	31-Oct-23
OP14	OMO	USARAK	UC	Zone 2 Master Site Power	Birch Hill Master Site B-Side Power system failure	7/25/2022: A severe windstorm in the Fairbanks area caused a power failure at the Birch Hill Master Site which damaged the power system resulting in the B-side "buss" failure. Power was rerouted to the A side "buss" using extension cords. 6/7/23: MSG Reiter advised that on May 16 they replaced the batteries in the UPS, but they still need to repair/replace the rectifier. 9/6/23: MSG Reiter briefed at the September UC meeting that they were waiting for an engineering diagram prior to accepting bids, and they were also requiring a site survey to be completed.	12-Jan-23	31-Jul-24
Issues CLOSED at, or since, the last meeting								
UC92	OMO	UC	EC	Change of	The JBER represenatives are changing	9/13: Apppointments approved by the Executive Council.	30-Mar-23	CLOSED
OP15	APSCS	APSCS	UC	Heney Range Power	Power line failed at Heney Range	9/6: Mr. Stormo briefed the User Council the State provided some splices to the utility company down there and they are going to walk the line and repair the splice that they found damaged. He requested the item be left open for one more month.	3-May-23	CLOSED
OP16	APSCS	APSCS	UC	Saddle Mountain Power	Power line failed at Saddle Mountain	9/6: Mr. Stormo briefed the User Council that the site got about 1000 feet of power line replaced and that seems to have repaired it, and this morning they were able to energize the line and the site had been running on commercial power for most of the day and they had prepared a long-run generator to install as weather permits. He requested the item be left open for one more month.	3-May-23	CLOSED

NOTE: Yellow highlight indicates change since last meeting