

Active Council Issues								
No.	Initiated	Research	Approval	Title	Description	Status / Actions	Opened	Targeted Close Date
UC93	OMO	UC	EC	Vacant UC position	The alternate Southeast representative position is vacant	9/28: Chief Heath Scott retired. 12/14: The OMO sent out an email to the SE POCs requesting a volunteer to fill the position. 1/4/24: A reminder was sent out to the agencies. 1/8/24: SGT Dryden, Haines Borough PD volunteered and the appointment letter was sent to Erann Kalwara, Juneau PD, for endorsement on January 8. 2/27: Ketchikan endorsed the appointment letter and it was forwarded to Skagway. 3/14: Skagway endorsed the appointment letter and it was forwarded to Captial City Fire Rescue.	28-Sep-23	30-Apr-24
UC95	OMO	UC	EC	Vacant UC position	The primary JBER representative has changed jobs.	4/11: Received notification that MSgt Murtiff had changed jobs and MSgt Draves would be the replacement. Awaiting receipt of the new appointment letter	11-Apr-24	31-May-24
UC96								
Active Operational Issues								
No.	Initiated	Research	Approval	Title	Description	Status / Actions	Opened	Targeted Close Date
OP12	OIT	Clear	UC	Clear	Microwave	3Apr19: The Clear microwave needs to be modernized 19May22: The Critical Design Review was held for the DOD Air Force site upgrades; the microwave shots are included in this upgrade. 25Aug22: At the ALMR Upgrade Status Update, it was briefed the MW install would not be completed until approximately mid to late Spring 2023. 29Jun23: At the ALMR Upgrade Status Project Meeting it was briefed that the equipment was shipping approximately June 30 and installation of the four DOD MW links (Quarry to Birch, Clear to Kobe, R1 North to Alcantra, and Delta to Fort Greeley) should be completed by the end of August. 27Jul23: At the ALMR Upgrade Status Project Meeting it was briefed that the equipment had arrived on July 10 and was delivered to Tudor Road. The PM is working to move two to Eielson. Installs have slipped to early Sept, with the last hop (Ft Greeley to Delta) scheduled for the first part of October. 8/24: Clear MW hop install, Clear (Sep 18 - 20) to Kobe (Sep 21 - 22). Ethernet connection to router incompatible with router T1. (RCI T1 will be put in to make it into a dumb connection. Parts are on order. Sites past the initial hub will be in site trunking until the RCI is installed if the parts don't come in prior to the hop installs. RCI can be removed once Juniper routers go in.) 10/2: Clear to Kobe hop replacement is in progress. 10/19: Kobe-Clear complete with redundant paths but working solution for cutover. Cutover delayed until new RICI T is received. 11/30: RICI-T determined to not be a viable solution. Ethernet solution in progress.	3-Apr-19	31-Oct-23
OP13	OMO	JBER	UC	All DOD Microwave	DOD Microwave hops at EOL	8Jun20: The R1 North microwave was bouncing on June 5. It is stablized for the time being. All DOD microwave shots are at end of life and need to be modernized. 19May22: The Critical Design Review was held for the DOD Air Force site upgrades; the microwave shots are included in this upgrade. 25Aug22: At the ALMR Upgrade Status Update, it was briefed theAir Force MW install would not be completed until approximately mid to late Spring 2023. The Army site surveys scheduled for week of September 12. 29Jun22: At the ALMR Upgrade Status Project Meeting it was briefed that the equipment was shipping approximately June 30 and installation of the four DOD MW links (Quarry to Birch, Clear to Kobe, R1 North to Alcantra, and Delta to Fort Greeley) should be completed by the end of August. 27Jul23: At the ALMR Upgrade Status Project Meeting it was briefed that the equipment had arrived on July 10 and was delivered to Tudor Road. The PM is working to move two to Eielson. Installs have slipped to early Sept, with the last hop (Ft Greeley to Delta) scheduled for the first part of October. 8/24/23: First hop will be R1 North (Sep 5 - 8) to Alcantra (Sep 11 - 14), Birch Hill (Sep 25 - 28) to Quarry (Sep 29 - Oct 5).. Goal is to get everything done in September. Ethernet connection to router incompatible with router T1. (RCI T1 will be put in to make it into a dumb connection. Parts are on order. Sites past the initial hub will be in site trunking until the RCI is installed if the parts don't come in prior to the hop installs. RCI can be removed once Juniper routers go in.) 9/21: Installation of the microwave hops is running about several weeks behind. The R1 North to Alcantra hop is in progress. Equipment for the Quarry to Birch hop has arrived and the Delta to Greeley hop equipment is en route and expected to arrive on Oct 9. 9/29: R1 North to Alcantra hop completed. 10/19: Birch-Quarry 75% install, working redundant paths, and solution for cutover. Tower work still required. Location services will require a commercial ISP. 10/25: The Fort Greeley to Delta hop was completed and tested. Cutover delayed until new RICI T is received. 11/30: RICI-T determined to not be a viable solution. Ethernet solution in progress.	8-Jun-20	31-Oct-23
OP15	APSCS	JBER	UC	R1 North Battery Plant	R1 North battery plant will not hold a load.	12/6/23: Mr. Buckley Clarke, APSCS, briefed during the December UC meeting there were two recent outages at R1 North, one on Thanksgiving and one a week later. He stated the battery plant does not hold the site long enough to transfer over to the generator and it needs to be replaced to the Comm Squadron Commander. 12/12/23: Received notification that an unfunded requirement has been submitted.	6-Dec-23	30-Jun-24
OP16								
<b>Issues CLOSED at, or since, the last meeting</b>								

**NOTE: Yellow highlight indicates change since last meeting**