No.	Initiated	Research	Approval	Title	Description	Acti
NO.	muated	Research	Approval	Title	Description	
JC82	ОМО	UC	EC	Vacant UC position	The primary US Army Alaska UC position is vacant.	10/18/21: Mr. Rick Willa 11/3/21: At the Novembe 3/1/23: This item will be r
JC91	ОМО	UC	EC	Change of appointee	The alternate Army representative is changing.	3/1/23: Awaiting appointr
JC92	ОМО	UC	EC	Change of appointee	The primary JBER represenative is changing	4/10: Awaiting appointme
JC93						
No.	Initiated	Research	Approval	Title	Description	Active
NO.	millateu	Research	Approva	Title	Description	
OP12	OIT	Clear	UC	Clear	Microwave	3Apr19: The Clear micro 19May22: The Critical D 25Aug22: At the ALMR U 29Jun22: At the ALMR U four DOD MW links (Qua 27Jul23: At the ALMR Up PM is working to move tw 8/24: Clear MW hop ins be put in to make it into the parts don't come in
OP13	OMO	JBER	UC	All DOD Microwave	DOD Microwave hops at EOL	8Jun20: The R1 North m be modernized. 19May22: The Critical D 25Aug22: At the ALMR U 2023. The Army site surv 29Jun22: At the ALMR U four DOD MW links (Qua 27Jul23: At the ALMR Up PM is working to move tw 8/24: First hop will be R everything done in Sep connection. Parts are o the hop installs. RCI ca
OP14	ОМО	USARAK	UC	Zone 2 Master Site Power	Birch Hill Master Site B-Side Power system faillure	7/25/2022: A severe wind in the B-side "buss" failur 6/7: MSG Reiter advised
OP15	APSCS	APSCS	Uc	Heney Range Power	Power line failed at Heney Range	5/3/2023: Mr. Stormo bri currenlty no parts availab 8/22: Mr. Stormo stated State has provided spli the State continues to g
OP16	APSCS	APSCS		Saddle Mountain Power	Power line failed at Saddle Mountain	5/3/2023: Mr. Stormo bri to get parts. Of major cor 6/22/2023: The state was generator power and Jun 8/22: Mr. Stormo advis service. The contractor due to the age of the lin There is a high risk of e Point to be in site trunk significantly impact AL services.
OP17						
	1		1			Issues CLOSE

NOTE: Yellow highlight indicates change since last meeting

ctive Council Issues		
Status / Actions	Opened	Targeted Close Date
llaims requested LTC Erin Eike be replaced with LTC Jason Miller. Awaiting updated appointment letter. Iber User Council meeting, Mr. Rick Williams advised the primary position would remain vacant for the time being. e modified at the conclusion of discussion regarding the appropiate garrison/installation level for the appointee.	18-Oct-21	INDEFINITE
ntment letter for MSG Reiter who will replace Mr. Willaims.	1-Mar-23	31-May-23
ment letter for the new representative.	30-Mar-23	31-May-23
ve Operational Issues		
Status / Actions	Opened	Targeted Close Date
rowave needs to be modernized Design Review was held for the DOD Air Force site upgrades; the microwave shots are included in this upgrade. A Upgrade Status Update, it was briefed the MW install would not be completed until approximately mid to late Spring 2023. Upgrade Status Project Meeting it was briefed that the equipment was shipping approximately June 30 and installation of the quarry to Birch, Clear to Kobe, R1 North to Alcantra, and Delta to Fort Greely) should be completed by the end of August. Upgrade Status Project Meeting it was briefed that the equipment had arrived on July 10 and was delivered to Tudor Road. The two to Eielson. Installs have slipped to early Sept, with the last hop (Ft Greeley to Delta) scheduled the first part of October. Install, Clear (Sep 18 - 20) to Kobe (Sep 21 - 22). Ethernet connection to router incompatible with router T1. (RCI T1 will not a dumb connection. Parts are on order. Sites past the initial hub will be in site trunking until the RCI is installed if in prior to the hop installs. RCI can be removed once Juniper routers go in.)	3-Apr-19	31-Aug-23
microwave was bouncing on June 5. It is stablized for the time being. All DOD microwave shots are at end of life and need to	8-Jun-20	31-Aug-23
Design Review was held for the DOD Air Force site upgrades; the microwave shots are included in this upgrade. & Upgrade Status Update, it was briefed theAir Force MW install would not be completed until approximately mid to late Spring inveys scheduled for week of September 12. Upgrade Status Project Meeting it was briefed that the equipment was shipping approximately June 30 and installation of the muarry to Birch, Clear to Kobe, R1 North to Alcantra, and Delta to Fort Greely) should be completed by the end of August. Upgrade Status Project Meeting it was briefed that the equipment had arrived on July 10 and was delivered to Tudor Road. The two to Eielson. Installs have slipped to early Sept, with the last hop (Ft Greeley to Delta) scheduled for the first part of October. e R1 North (Sep 5 - 8) to Alcantra (Sep 11 - 14), Birch Hill (Sep 25 - 28) to Quarry (Sep 29 - Oct 5). Goal is to get eptember. Ethernet connection to router incompatible with router T1. (RCI T1 will be put in to make it into a dumb e on order. Sites past the initial hub will be in site trunking until the RCI is installed if the parts don't come in prior to can be removed once Juniper routers go in.)		
indstorm in the Fairbanks area caused a power failure at the Birch Hill Master Site which damaged the power system resulting	12-Jan-23	31-Jul-23
lure. Power was rerouted to the A side "buss"using extension cords. ed that on May 16 they replaced the batteries in the UPS, but they still need to repair/replace the rectifier.	12-0411-20	51-501-25
briefed the power line had failed at Heney Range, but they are curently able to get power from someone else. There are lable, and it could take up to a year to get parts. ed a power company lineman walked the line and believe they have found a failed splice (potential bear bite). The plices to a contractor, and they are working with a partner to have the line repaired. Date is still TBD. In the meantime, o get backup commercial power through another partner.	3-May-23	2-May-24
briefed the power line had failed at Saddle Mountain, there are currenlty no parts available to fix it, and it could take up to a year concern is the co-location of the FAA equipment and the Juneau Police Department equipment. Tas able to purchase the part they needed from an electric company who had one on the shelf. Site is currently running on uneau is refilling the generator, as needed, until the State can get the part installed. Trised the State has been working with a contractor to determine next steps to attempt to restore commercial power tor has found a source to attempt to make repairs to the line but is concerned that the entire line needs to be replace line. The State is awaiting a proposal to attempt to repair the line as well as to replace the line. Date is still TBD. If extended power outages to the site if the generator fails. Loss of power to Saddle Mountain will also cause Lena nking mode (unable to communicate with other sites) as its connectivity is through Saddle Mountain. This will ALMR service in Juneau as well as the City of Juneau's public safety communications systems and other critical	3-May-23	2-May-24
SED at, or since, the last meeting		
The at, or onloo, the last meeting		